



Frana Companies General Contractors

633 Second Avenue South Hopkins, Minnesota 55343 Phone: 952.935.8600 • Fax: 952.935.8644 • www.frana.com

CONSTRUCTION MANAGEMENT PLAN

SOLO APARTMENTS

See attached Construction Phasing Diagram for reference.

Phase 1 – Demo ALL garages on the property as shown on the drawings. 7/15/20-8/5/20. Crews will start construction on the south lot in area 1 on diagram right away.

Phase 2 – Crews will start construction on west lot in area 2 on diagram. Tenants will park on leveled off areas 4 & 5 during construction of the 2 lots. Lots should be available to park by 9/15/20. Lots should have curb and gutter installed and 1st lift of asphalt. Landscaping and final lift of asphalt will occur in 2021.

Phase 3 – Start Building A (area 3 on diagram). 8/15/20-8/15/21.

Phase 4 – Start Building B (area 4 on diagram). 10/15/20-11/15/21.

The road around the site will be maintained and open through most of the project until work needs to be completed for the road and parking themselves. This work will happen in 2021 after school is out most likely to limit bus issues. We will have to construct in sections making our way around the site.

Construction Fence will be chain link panel fences so it can be moveable with 3 gates for construction access.

Working hours are typically 7am-3:30pm Monday thru Friday. Some Saturday work may take place.

Project Superintendent will be Brian Hoheisel. Cell Phone # is 612-247-9356. Email is bhoheisel@frana.com. Existing tenants are asked to call Brian with questions or concerns.

Onsite parking for existing tenants will be on area 4 and 5 while construction begins on the two parking lots 1 and 2. We will maintain 380 stalls on those two areas using construction fencing and cones to provide parking circulation. We have 36 stalls that are in two lots that are not being touched during the process at the south and east of the existing building.

Once lots 1 and 2 are complete, we will have 297 parking stalls at the south, east, and west, along with another 48 stalls at the north. To gain the remaining 71 stalls, we'll have to go into area 5 and possible some stalls to the west of area 3 as shown. All areas will be fenced off from the construction areas. This process will be fluid and will have to shift from time to time.

CASE #PL2020-69

APPROVED Zoning Review Only 07/02/2020 NMJ

Per the Owner, construction parking can use the tenant parking during the day since most people are gone during the day to work. And construction workers will be gone by the time the residents get home. If more space is needed, there is a Best Western directly to the north that we can rent stalls from during the day for construction workers.

All existing fire hydrants will be marked and accessible during construction.

We will keep the road around the site open per the plan so firetrucks will be able to get around.

We will not use public streets for any staging of construction related items or parking during construction. All deliveries will utilize the construction entrance on the northwest side of the site. All deliveries will enter the site immediately and no queuing will happen in the public ROW.


Justin Noah Project Manager Direct: (952) 352-2698

Cell: (612) 965-0720 Email: jnoah@frana.com

Brian Hoheisel

Project Superintendent Direct: (952) 838-2905 Cell: (612) 247-9356

Email: bhoheisel@frana.com



Sambatek

763.476.6010 telephone 763.476.8532 facsimile

BLOOMINGTON.

VILLAGE CLUB APARTMENTS

BLOOMINGTON,

Revision History

UTILITY PLAN -

Sheet No. Revision

