



**Address:** 8100 and 8210 Highwood Drive, Bloomington, MN 55438  
**Subject:** **Friendship Village Phasing Comments**  
**Purpose:** Healthcare Center Permit Review

---

Nick Johnson,

July 10, 2019

We received comments completed by the City of Bloomington by various departments and provided to SAS Architects on May 10, 2019. After a few subsequent conversations and review from KA and the city, the following are responses to the review comments sent via email:

Planning – Contact: Nick Johnson

- 1) What does "Total Parking Space Need/Req." refer to? The Code requirement for each phase (shown in yellow box) is greater than the listed figure. The corresponding parking deficit from the Code requirement is shown in orange.

***Response: We have clarified the parking totals in the attached document for each phase. During construction, parking is reduced. When occupancy is requested during a completion phase (highlighted in green), parking for that portion of the building becomes available. Please note that occupancy for the RL building will occur over 18-24months once construction of the building is complete (noted as Phase 1A in the spreadsheet). We have reduced the required parking at the completion of RL Phase 1A to 50% of the total 144 parking spaces required for all new RL units. Ownership has provided an approximate "occupancy fill-up schedule" attached for your reference. When the RL building construction is completed, the building is anticipated to only be 7% occupied. This parking requirement total will increase in each subsequent phase until the project completion of Phase 4, where it shows all 144 required parking spaces for RL units accounted for. Please note that at the completion of Phase 4 of the development, it is anticipated that the RL building will be approximately 70% occupied. This is approximately 16months after RL construction is scheduled to be completed and in line with Owner projections as shown in the attached fill-up schedule document. Ownership anticipates that the building won't be fully occupied until October 2023 (approximately 2.5yrs after construction is completed). With this in mind, we believe the parking requirement reductions displayed in orange on the parking spreadsheet displays a requirement above and beyond what occupancy reflects in calculating total parking impact relative to the full development.***

- 2) What is included in the residential living category? New residential units should be 96, correct? The listed figure is 140.

***Response: As outlined above, the total at the end of the project will be 96 RL units (96 x 1.5 parking per unit = 144). There are 93 in the new building and 3 located in the existing HC building that will be renovated in the last phase.***



- 3) Describe the nature or extent of the access limitation to the 64-space underground garage.

**Response:** *The RL building will be connected to the existing pavilion building by a 2<sup>nd</sup> floor sky bridge. The current set of drawings show this link aligned with the driveway, so there is a period of time where this would be closed so the demo and newly constructed structure can be constructed in place. We are working with the Contractor and Owner on ways to minimize the closure of this area as much as possible. Additionally, the Contractor will extend the existing FDC so that it is available to the campus and Fire Department in case of emergency.*

- 4) Remove parallel parking to maintain minimum access requirements.

**Response:** *Parallel parking will be removed from the campus at the end of the end of Phase 4 when the new surface parking lot is completed.*

- 5) Provide estimated time range of work within each phase from start to completion.

**Response:** *See attached construction schedule from the Contractor as requested. I have also included the dates found in the schedule on the parking calculation spreadsheet.*

- 6) Add note that new driveway shall be installed and usable prior to shutting down the main entry access.

**Response:** *Note has been added to the attached logistics plan. Contractor will coordinate in the field to comply with this requirement.*

- 7) Weekly construction update w/access restrictions must be provided to the Fire Marshal.

**Response:** *Contractor will comply as we have been discussing.*

Fire Marshal – Contact: Laura McCarthy

- 1) Traffic plans shall be submitted to the Fire Marshal a minimum 1 week prior to any closings, detours, changes. Traffic plans to be submitted to Laura CcCarthy at [lmccarthy@bloomingtonmn.gov](mailto:lmccarthy@bloomingtonmn.gov), [lstangohr@bloomingtonmn.gov](mailto:lstangohr@bloomingtonmn.gov) and Jeff Lanenberg (Allina) [jeffrey.lanenberg@allina.com](mailto:jeffrey.lanenberg@allina.com)

**Response:** *Contractor will comply.*



- 2) This segment is critical to provide quick access to emergency medical responders and the higher volume response areas of the campus. This should be kept open (with the exception of the utility work on this segment) -- [See comments on plan]

***Response: We are working with the Contractor and Owner on ways to minimize the closure of this area as much as possible.***

- 3) No parking during construction (northwest portion of existing roadway) -- [See comments on plan]

***Response: Will comply. A notation has been added to the logistics plan.***

- 4) This access to be fully operational and usable prior to existing main entrance being temporarily shut down -- [See comments on plan]

***Response: Notes have been updated on the logistics plan. Will comply.***

- 5) This needs to be kept open to allow emergency traffic from west -- [See comments on plan]

***Response: We are working with the Contractor and Owner on ways to minimize the closure of this area as much as possible. Closure at this intersection will not occur without full access through the new entry near the townhomes is open for use. The Contractor has added notation that this closure will be 2weeks and will be communicated with all parties, including the campus as we have been discussing.***

- 6) Access to FDC shall be maintained through all phases of the project.

***Response: The Contractor will extend the existing FDC so that it is available to the campus and Fire Department at all times.***

Engineering – Contact: Brian Hansen

- 1) Remove from site plan. No construction parking will be allowed on Highwood Dr per Traffic Engineering. Show construction parking to be supplied on-site and/or off-site parking plan. Also, as shown on your site plan no construction parking will be allowed in the adjacent Tierneys Woods neighborhood.

***Response: Contractor parking on Highwood Dr. has been removed. Contractor will provide details for construction parking once all details are finalized.***



- 2) Construction trailer cannot be placed in a location that obstruct City access to existing utility manhole located in the area.

***Response: Final location of trailer will not obstruct any required City access to manholes and shall be finally approved by the City. Contractor will comply.***

We trust that we have satisfactorily responded to the issues raised regarding the Life Safety and Code review.

Should you have any questions or require additional information, please do not hesitate to contact us at your earliest convenience.

Respectfully submitted,  
**SAS Architects & Planners, LLC.**

A handwritten signature in black ink, reading 'James T. Moyer'.

James T. Moyer

CC: Gary Conkin/ Russell Mauk  
Pat Gleason/ Michael Reed  
Paul Carlsted  
SAS File

Lifespace Communities  
Greystone  
Kraus-Anderson



**CASE FILE #PL2019-28**

**CASE FILE #PL201900028**

April 30, 2019

Mr. Nick Johnson  
Planner  
City of Bloomington  
1800 West Old Shakopee Road  
Bloomington, MN 55431-3027

Dear Mr. Johnson,

Friendship Village will be working closely with both Kraus Anderson Construction Company and our in-house resident redevelopment committee to communicate with our residents the status of construction, notification of campus traffic disruptions, and to field any resident comments, concerns or complaints. This team will utilize newsletters, memos and town hall meetings to keep residents as informed as we possibly can.

If you have any questions, please do not hesitate to reach out.

Thank you.

David Miller  
Executive Director

Cc: Paul Carlsted, Kraus Anderson

Page 1

[illegible]

[illegible]

|                                                                                                              |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|

**CASE FILE #PL2019-28**

**Updated: 06/12/19**

| ID  | Task Name                    | Duration | Start       | Finish       | Timeline  |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
|-----|------------------------------|----------|-------------|--------------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|--|
|     |                              |          |             |              | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 |  |
| 140 | Brick & Stone Cladding       | 51 days  | Wed 4/22/20 | Thu 7/2/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 141 | Brick / Stone Level 1        | 20 days  | Wed 4/22/20 | Tue 5/19/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 142 | Brick / Stone Level 2        | 10 days  | Wed 5/20/20 | Wed 6/3/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 143 | Brick / Stone Level 3        | 10 days  | Thu 6/4/20  | Wed 6/17/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 144 | Brick / Stone Roof / Mansard | 8 days   | Tue 6/23/20 | Thu 7/2/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 145 | Fiber Cement Siding          | 43 days  | Wed 5/20/20 | Tue 7/21/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 146 | Siding Level 1               | 7 days   | Wed 5/20/20 | Fri 5/29/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 147 | Siding Level 2               | 7 days   | Mon 6/1/20  | Tue 6/9/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 148 | Siding Level 3               | 6 days   | Wed 6/10/20 | Wed 6/17/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 149 | Siding Roof / Mansard        | 6 days   | Thu 7/2/20  | Fri 7/10/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 150 | Soffits & Trim               | 8 days   | Fri 7/10/20 | Tue 7/21/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 151 | Drive up Canopy              | 53 days  | Wed 7/22/20 | Mon 10/5/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 152 | Footings                     | 5 days   | Wed 7/22/20 | Tue 7/28/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 153 | Canopy Structure             | 10 days  | Wed 7/29/20 | Tue 8/11/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 154 | Canopy Roof                  | 8 days   | Wed 8/12/20 | Fri 8/21/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 155 | Electrical                   | 5 days   | Mon 8/24/20 | Fri 8/28/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 156 | Canopy Cladding              | 25 days  | Mon 8/31/20 | Mon 10/5/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 157 | Exterior Improvements        | 57 days  | Mon 7/13/20 | Wed 9/30/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 158 | Center Plaza Area            | 33 days  | Mon 7/13/20 | Wed 8/26/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 159 | Final Grade Prep             | 6 days   | Mon 7/13/20 | Mon 7/20/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 160 | Topping Slab                 | 6 days   | Tue 7/21/20 | Tue 7/28/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 161 | Install Sidewalks/Pavers     | 10 days  | Wed 7/29/20 | Tue 8/11/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 162 | Install Plantings            | 6 days   | Wed 8/12/20 | Wed 8/19/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 163 | Site Furnishings             | 5 days   | Thu 8/20/20 | Wed 8/26/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 164 | Building Perimeter           | 45 days  | Wed 7/29/20 | Wed 9/30/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 165 | Sidewalks                    | 10 days  | Wed 7/29/20 | Tue 8/11/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 166 | Site Lighting                | 10 days  | Wed 8/12/20 | Tue 8/25/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 167 | Install Topsoil's            | 5 days   | Wed 8/26/20 | Tue 9/1/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 168 | Landscape & Irrigation       | 15 days  | Wed 9/2/20  | Wed 9/23/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 169 | Site Furnishings             | 5 days   | Thu 9/24/20 | Wed 9/30/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 170 | Interior Finishes            | 166 days | Tue 4/14/20 | Tue 12/8/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 171 | Garage Level                 | 45 days  | Tue 4/14/20 | Tue 6/16/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 172 | Walls                        | 5 days   | Tue 4/14/20 | Mon 4/20/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 173 | M&E Rough Ins                | 15 days  | Tue 4/21/20 | Mon 5/11/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 174 | Finishes                     | 25 days  | Tue 5/12/20 | Tue 6/16/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 175 | Kitchen                      | 112 days | Mon 5/11/20 | Fri 10/16/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 176 | Hoods/Welded Duct            | 10 days  | Mon 5/11/20 | Fri 5/22/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 177 | Fire Suppression             | 10 days  | Fri 5/22/20 | Fri 6/5/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 178 | Electrical Rough In          | 10 days  | Fri 6/5/20  | Thu 6/18/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |

[illegible]

**CASE FILE #PL2019-28**

Page 6

| Friendship Village Bloomington - Campus Repositioning Construction Schedule |                                     |          |              |              |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        | Updated: 06/12/19 |
|-----------------------------------------------------------------------------|-------------------------------------|----------|--------------|--------------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-------------------|
| ID                                                                          | Task Name                           | Duration | Start        | Finish       |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
|                                                                             |                                     |          |              |              | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1         |
| 257                                                                         | Elevator Installation               | 45 days  | Wed 7/8/20   | Wed 9/9/20   | 1/14      | 2/25    | 4/8    | 5/20      | 7/1       | 8/12    | 9/23   | 11/4      | 12/16     | 1/27    | 3/10   | 4/21      | 6/2       | 7/14    | 8/25   | 10/6      | 11/12     | 12/26   | 2/9    | 3/22      | 5/3       | 6/14    | 7/26   | 9/6               |
| 258                                                                         | Elevator Temp Use                   | 0 days   | Wed 9/9/20   | Wed 9/9/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 259                                                                         | Remove Loading Dock                 | 10 days  | Wed 9/9/20   | Tue 9/22/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 260                                                                         | Complete Units at Loading Dock      | 30 days  | Mon 9/14/20  | Fri 10/23/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 261                                                                         | HVAC Commissioning                  | 7 days   | Thu 10/22/20 | Fri 10/30/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 262                                                                         | Plumbing Manometer Testing          | 8 days   | Wed 10/28/20 | Fri 11/6/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 263                                                                         | Fire Suppression Testing            | 5 days   | Tue 11/3/20  | Mon 11/9/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 264                                                                         | Pre-Test & Final Test Elevators     | 7 days   | Mon 11/9/20  | Tue 11/17/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 265                                                                         | Fire Alarms & Life Safety           | 5 days   | Tue 11/17/20 | Mon 11/23/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 266                                                                         | Substantial Completion              | 0 days   | Mon 11/23/20 | Mon 11/23/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 267                                                                         | Final Inspections with City         | 3 days   | Mon 11/23/20 | Wed 11/25/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 268                                                                         | Final Occupancy                     | 0 days   | Tue 12/8/20  | Tue 12/8/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 269                                                                         | Phase #1a - Residential Living (RL) | 401 days | Mon 10/7/19  | Tue 5/4/21   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 270                                                                         | Site Mobilization                   | 15 days  | Mon 10/7/19  | Fri 10/25/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 271                                                                         | Preliminary Survey                  | 5 days   | Mon 10/7/19  | Fri 10/11/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 272                                                                         | Install Security Fencing/Barricades | 5 days   | Mon 10/14/19 | Fri 10/18/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 273                                                                         | Garage Excavation & Rough Grading   | 5 days   | Mon 10/21/19 | Fri 10/25/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 274                                                                         | Garage Fdns. & Structure: 31,000 SF | 82 days  | Mon 10/28/19 | Fri 2/21/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 275                                                                         | Storm Water Chamber: 20,300 SF      | 37 days  | Mon 10/28/19 | Thu 12/19/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 276                                                                         | Footing Excavation                  | 5 days   | Mon 10/28/19 | Fri 11/1/19  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 277                                                                         | Form & Pour Footings                | 9 days   | Mon 11/4/19  | Thu 11/14/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 278                                                                         | Pour Perimeter Foundation Walls     | 10 days  | Tue 11/12/19 | Mon 11/25/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 279                                                                         | Precast Columns & Plank             | 9 days   | Tue 11/19/19 | Tue 12/3/19  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 280                                                                         | Backfill Foundation Walls           | 5 days   | Mon 11/18/19 | Fri 11/22/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 281                                                                         | Foundation Wall Waterproofing       | 9 days   | Mon 11/11/19 | Thu 11/21/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 282                                                                         | SOG Underground Rough In            | 3 days   | Wed 12/4/19  | Fri 12/6/19  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 283                                                                         | SOG Preparation                     | 4 days   | Mon 12/9/19  | Thu 12/12/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 284                                                                         | Pour Garage SOG                     | 5 days   | Fri 12/13/19 | Thu 12/19/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 285                                                                         | Lower Level Garage                  | 61 days  | Tue 11/26/19 | Fri 2/21/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 286                                                                         | Footing Excavation                  | 3 days   | Tue 11/26/19 | Mon 12/2/19  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 287                                                                         | Form & Pour Footings                | 8 days   | Tue 12/3/19  | Thu 12/12/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 288                                                                         | Pour Perimeter Foundation Walls     | 10 days  | Tue 12/10/19 | Mon 12/23/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 289                                                                         | Masonry Core walls                  | 15 days  | Tue 12/24/19 | Tue 1/14/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 290                                                                         | Precast Columns & Plank             | 10 days  | Tue 12/17/19 | Mon 12/30/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 291                                                                         | Backfill Foundation Walls           | 10 days  | Tue 12/17/19 | Mon 12/30/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 292                                                                         | Foundation Wall Waterproofing       | 8 days   | Tue 12/17/19 | Thu 12/26/19 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 293                                                                         | SOG Underground Rough In            | 13 days  | Tue 12/31/19 | Fri 1/17/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 294                                                                         | SOG Preparation                     | 5 days   | Mon 1/20/20  | Fri 1/24/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 295                                                                         | Pour Garage SOG                     | 5 days   | Mon 1/27/20  | Fri 1/31/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |

| Friendship Village Bloomington - Campus Repositioning Construction Schedule |                                    |          |              |              |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        | Updated: 06/12/19 |
|-----------------------------------------------------------------------------|------------------------------------|----------|--------------|--------------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-------------------|
| ID                                                                          | Task Name                          | Duration | Start        | Finish       |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
|                                                                             |                                    |          |              |              | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1         |
| 296                                                                         | Interior Masonry Partitions        | 15 days  | Mon 2/3/20   | Fri 2/21/20  | 1/14      | 2/25    | 4/8    | 5/20      | 7/1       | 8/12    | 9/23   | 11/4      | 12/16     | 1/27    | 3/10   | 4/21      | 6/2       | 7/14    | 8/25   | 10/6      | 11/17     | 12/29   | 2/9    | 3/22      | 5/3       | 6/14    | 7/26   | 9/6               |
| 297                                                                         | Building Structure                 | 127 days | Tue 12/31/19 | Fri 6/26/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 298                                                                         | First Floor: 31,000 SF             | 34 days  | Tue 12/31/19 | Mon 2/17/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 299                                                                         | Wall Layout                        | 10 days  | Tue 12/31/19 | Tue 1/14/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 300                                                                         | Wood Stud Wall Framing             | 15 days  | Fri 1/10/20  | Thu 1/30/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 301                                                                         | Floor Truss & Sheathing            | 15 days  | Tue 1/28/20  | Mon 2/17/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 302                                                                         | Second Floor: 31,100 SF            | 29 days  | Fri 2/14/20  | Wed 3/25/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 303                                                                         | Wall Layout                        | 5 days   | Fri 2/14/20  | Thu 2/20/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 304                                                                         | Wood Stud Wall Framing             | 15 days  | Tue 2/18/20  | Mon 3/9/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 305                                                                         | Floor Truss & Sheathing            | 15 days  | Thu 3/5/20   | Wed 3/25/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 306                                                                         | Third Floor: 30,600 SF             | 24 days  | Tue 3/24/20  | Fri 4/24/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 307                                                                         | Wall Layout                        | 4 days   | Tue 3/24/20  | Fri 3/27/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 308                                                                         | Wood Stud Wall Framing             | 13 days  | Wed 3/25/20  | Fri 4/10/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 309                                                                         | Floor Truss & Sheathing            | 13 days  | Wed 4/8/20   | Fri 4/24/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 310                                                                         | Fourth Floor: 30,600 SF            | 24 days  | Thu 4/23/20  | Wed 5/27/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 311                                                                         | Wall Layout                        | 4 days   | Thu 4/23/20  | Tue 4/28/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 312                                                                         | Wood Stud Wall Framing             | 13 days  | Fri 4/24/20  | Tue 5/12/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 313                                                                         | Floor Truss & Sheathing            | 13 days  | Fri 5/8/20   | Wed 5/27/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 314                                                                         | Fifth Floor: 30,600 SF             | 24 days  | Tue 5/26/20  | Fri 6/26/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 315                                                                         | Wall Layout                        | 4 days   | Tue 5/26/20  | Fri 5/29/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 316                                                                         | Wood Stud Wall Framing             | 13 days  | Wed 5/27/20  | Fri 6/12/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 317                                                                         | Roof Trusses & Sheathing           | 13 days  | Wed 6/10/20  | Fri 6/26/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 318                                                                         | Roofing West Wing - 5 Story Area   | 37 days  | Mon 6/22/20  | Wed 8/12/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 319                                                                         | Frame Mansard Roof                 | 10 days  | Mon 6/22/20  | Mon 7/6/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 320                                                                         | Install Roof Drains & Vents        | 5 days   | Mon 7/6/20   | Fri 7/10/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 321                                                                         | Soffit/Overhang Blocking & Framing | 10 days  | Mon 7/6/20   | Fri 7/17/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 322                                                                         | Tapered & Spray Insulation         | 8 days   | Fri 7/10/20  | Tue 7/21/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 323                                                                         | Roof Membrane                      | 13 days  | Wed 7/15/20  | Fri 7/31/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 324                                                                         | Shingle Sloped Roof                | 15 days  | Mon 7/20/20  | Fri 8/7/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 325                                                                         | Roof Flashings                     | 5 days   | Thu 8/6/20   | Wed 8/12/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 326                                                                         | Exterior Enclosure                 | 125 days | Mon 7/13/20  | Mon 1/11/21  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 327                                                                         | Weather Barrier                    | 22 days  | Mon 7/13/20  | Tue 8/11/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 328                                                                         | Steel Framing & Aluminum Decks     | 22 days  | Wed 7/22/20  | Thu 8/20/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 329                                                                         | Windows                            | 30 days  | Wed 7/22/20  | Tue 9/1/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 330                                                                         | Furring & Rigid Insulation         | 28 days  | Wed 7/29/20  | Fri 9/4/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 331                                                                         | Brick & Stone Cladding             | 75 days  | Mon 8/10/20  | Mon 11/23/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 332                                                                         | Aluminum Balcony Railings          | 19 days  | Tue 11/3/20  | Tue 12/1/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 333                                                                         | Cementious Siding                  | 35 days  | Tue 11/3/20  | Wed 12/23/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |
| 334                                                                         | Soffits, Trim, & Gutters           | 20 days  | Thu 12/10/20 | Mon 1/11/21  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |                   |



|                                                                                                              |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|

|                                                                                                              |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|

|                                                                                                              |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|

| ID  | Task Name                         | Duration | Start        | Finish       | 2020      |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
|-----|-----------------------------------|----------|--------------|--------------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|-----------|-----------|---------|--------|--|
|     |                                   |          |              |              | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 | October 1 | January 1 | April 1 | July 1 |  |
| 374 | Punch List Completion             | 10 days  | Thu 1/21/21  | Wed 2/3/21   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 375 | Interior Finishes                 | 193 days | Thu 7/30/20  | Tue 5/4/21   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 376 | Vertical Rough-In's               | 23 days  | Thu 7/30/20  | Mon 8/31/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 377 | Plumbing Stacks                   | 18 days  | Thu 7/30/20  | Mon 8/24/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 378 | Fire Protection Risers            | 18 days  | Thu 7/30/20  | Mon 8/24/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 379 | HVAC Duct Shafts                  | 18 days  | Thu 7/30/20  | Mon 8/24/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 380 | Electrical Feeders                | 23 days  | Thu 7/30/20  | Mon 8/31/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 381 | Fifth Floor - 19 Units            | 133 days | Tue 8/11/20  | Fri 2/19/21  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 382 | Mechanical Rough-in               | 10 days  | Tue 8/11/20  | Mon 8/24/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 383 | Electrical / LV Rough-in          | 10 days  | Tue 8/18/20  | Mon 8/31/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 384 | Insulation                        | 9 days   | Mon 8/31/20  | Fri 9/11/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 385 | Gypsum Board                      | 20 days  | Fri 9/4/20   | Fri 10/2/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 386 | Tape & Sand                       | 20 days  | Wed 9/30/20  | Tue 10/27/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 387 | Gypcrete Floor System             | 5 days   | Fri 10/23/20 | Thu 10/29/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 388 | Prime Paint                       | 9 days   | Thu 10/29/20 | Tue 11/10/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 389 | LVT Flooring                      | 9 days   | Mon 11/9/20  | Thu 11/19/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 390 | Tile Flooring                     | 9 days   | Wed 11/11/20 | Mon 11/23/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 391 | Doors, Cabinets, Hardware, & Trim | 17 days  | Wed 11/11/20 | Mon 12/7/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 392 | Measure & Install Countertops     | 13 days  | Fri 11/20/20 | Thu 12/10/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 393 | Carpet Flooring                   | 9 days   | Fri 12/4/20  | Wed 12/16/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 394 | Plumbing Fixtures / HVAC Trim     | 9 days   | Thu 12/10/20 | Tue 12/22/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 395 | Electrical Fixtures / Trim        | 9 days   | Thu 12/10/20 | Tue 12/22/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 396 | Rough Clean / Pre-Punch           | 5 days   | Wed 12/23/20 | Wed 12/30/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 397 | Install / Hook-up Appliances      | 3 days   | Mon 1/4/21   | Wed 1/6/21   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 398 | Sub Pre-Punch                     | 5 days   | Thu 1/7/21   | Wed 1/13/21  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 399 | Finish Paint                      | 7 days   | Thu 1/14/21  | Fri 1/22/21  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 400 | Final Clean                       | 5 days   | Mon 1/25/21  | Fri 1/29/21  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 401 | Architectural Punch List          | 5 days   | Mon 2/1/21   | Fri 2/5/21   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 402 | Punch List Completion             | 10 days  | Mon 2/8/21   | Fri 2/19/21  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 403 | Fourth Floor - 19 Units           | 131 days | Tue 8/25/20  | Wed 3/3/21   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 404 | Mechanical Rough-in               | 10 days  | Tue 8/25/20  | Tue 9/8/20   |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 405 | Electrical / LV Rough-in          | 10 days  | Tue 9/1/20   | Tue 9/15/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 406 | Insulation                        | 9 days   | Tue 9/15/20  | Fri 9/25/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 407 | Gypsum Board                      | 20 days  | Mon 9/28/20  | Fri 10/23/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 408 | Tape & Sand                       | 20 days  | Wed 10/21/20 | Tue 11/17/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 409 | Gypcrete Floor System             | 5 days   | Fri 11/13/20 | Thu 11/19/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 410 | Prime Paint                       | 9 days   | Thu 11/19/20 | Thu 12/3/20  |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 411 | LVT Flooring                      | 9 days   | Wed 12/2/20  | Mon 12/14/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |
| 412 | Tile Flooring                     | 9 days   | Fri 12/4/20  | Wed 12/16/20 |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |           |           |         |        |  |

[illegible]

|                                                                                                              |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|

|                                                                                                              |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|

|                                                                                                              |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------|----------------------------------------|

| ID  | Task Name                         | Duration | Start        | Finish       |
|-----|-----------------------------------|----------|--------------|--------------|
| 452 | Tape & Sand                       | 18 days  | Fri 11/13/20 | Thu 12/10/20 |
| 453 | Gypcrete Floor System             | 5 days   | Tue 12/8/20  | Mon 12/14/20 |
| 454 | Prime Paint                       | 9 days   | Mon 12/14/20 | Thu 12/24/20 |
| 455 | LVT Flooring                      | 9 days   | Wed 12/23/20 | Thu 1/7/21   |
| 456 | Tile Flooring                     | 9 days   | Mon 12/28/20 | Mon 1/11/21  |
| 457 | Doors, Cabinets, Hardware, & Trim | 17 days  | Mon 12/28/20 | Thu 1/21/21  |
| 458 | Measure & Install Countertops     | 13 days  | Fri 1/8/21   | Tue 1/26/21  |
| 459 | Carpet Flooring                   | 9 days   | Wed 1/20/21  | Mon 2/1/21   |
| 460 | Plumbing Fixtures / HVAC Trim     | 9 days   | Tue 1/26/21  | Fri 2/5/21   |
| 461 | Electrical Fixtures / Trim        | 9 days   | Tue 1/26/21  | Fri 2/5/21   |
| 462 | Rough Clean / Pre-Punch           | 5 days   | Mon 2/8/21   | Fri 2/12/21  |
| 463 | Install / Hook-up Appliances      | 3 days   | Mon 2/15/21  | Wed 2/17/21  |
| 464 | Sub Pre-Punch                     | 5 days   | Thu 2/18/21  | Wed 2/24/21  |
| 465 | Finish Paint                      | 7 days   | Thu 2/25/21  | Fri 3/5/21   |
| 466 | Final Clean                       | 7 days   | Mon 3/8/21   | Tue 3/16/21  |
| 467 | Architectural Punch List          | 5 days   | Wed 3/17/21  | Tue 3/23/21  |
| 468 | Punch List Completion             | 10 days  | Wed 3/24/21  | Tue 4/6/21   |
| 469 | First Floor East Wing - 18 Units  | 135 days | Wed 10/7/20  | Tue 4/20/21  |
| 470 | Mechanical Rough-in               | 10 days  | Wed 10/7/20  | Tue 10/20/20 |
| 471 | Electrical / LV Rough-in          | 10 days  | Wed 10/14/20 | Tue 10/27/20 |
| 472 | Insulation                        | 9 days   | Tue 10/27/20 | Fri 11/6/20  |
| 473 | Gypsum Board                      | 20 days  | Fri 11/6/20  | Mon 12/7/20  |
| 474 | Tape & Sand                       | 20 days  | Thu 12/3/20  | Mon 1/4/21   |
| 475 | Gypcrete Floor System             | 5 days   | Tue 12/29/20 | Wed 1/6/21   |
| 476 | Prime Paint                       | 9 days   | Wed 1/6/21   | Mon 1/18/21  |
| 477 | LVT Flooring                      | 9 days   | Fri 1/15/21  | Wed 1/27/21  |
| 478 | Tile Flooring                     | 9 days   | Tue 1/19/21  | Fri 1/29/21  |
| 479 | Doors, Cabinets, Hardware, & Trim | 17 days  | Tue 1/19/21  | Wed 2/10/21  |
| 480 | Measure & Install Countertops     | 13 days  | Thu 1/28/21  | Mon 2/15/21  |
| 481 | Carpet Flooring                   | 9 days   | Tue 2/9/21   | Fri 2/19/21  |
| 482 | Plumbing Fixtures / HVAC Trim     | 9 days   | Fri 2/12/21  | Wed 2/24/21  |
| 483 | Electrical Fixtures / Trim        | 9 days   | Mon 2/15/21  | Thu 2/25/21  |
| 484 | Rough Clean / Pre-Punch           | 5 days   | Fri 2/26/21  | Thu 3/4/21   |
| 485 | Install / Hook-up Appliances      | 3 days   | Fri 3/5/21   | Tue 3/9/21   |
| 486 | Sub Pre-Punch                     | 5 days   | Wed 3/10/21  | Tue 3/16/21  |
| 487 | Finish Paint                      | 5 days   | Wed 3/17/21  | Tue 3/23/21  |
| 488 | Final Clean                       | 5 days   | Wed 3/24/21  | Tue 3/30/21  |
| 489 | Architectural Punch List          | 5 days   | Wed 3/31/21  | Tue 4/6/21   |
| 490 | Punch List Completion             | 10 days  | Wed 4/7/21   | Tue 4/20/21  |



|                                                                                                              |  |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|--|---------------------------------------------------|----------------------------------------|

|                                                                                                              |  |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|--|---------------------------------------------------|----------------------------------------|

|                                                                                                              |  |  |                                                   |                                        |
|--------------------------------------------------------------------------------------------------------------|--|--|---------------------------------------------------|----------------------------------------|
| <p align="center"><b>Friendship Village Bloomington - Campus Repositioning<br/>Construction Schedule</b></p> |  |  | <p align="center"><b>CASE FILE #PL2019-28</b></p> | <p align="right">Updated: 06/12/19</p> |
|--------------------------------------------------------------------------------------------------------------|--|--|---------------------------------------------------|----------------------------------------|

| ID  | Task Name                              | Duration | Start       | Finish       |
|-----|----------------------------------------|----------|-------------|--------------|
| 530 | Pre-Test & Final Test Elevators        | 8 days   | Tue 4/13/21 | Thu 4/22/21  |
| 531 | Fire Alarms & Life Safety              | 5 days   | Fri 4/23/21 | Thu 4/29/21  |
| 532 | Substantial Completion                 | 0 days   | Thu 4/29/21 | Thu 4/29/21  |
| 533 | Final Inspections with City            | 3 days   | Fri 4/30/21 | Tue 5/4/21   |
| 534 | Final Occupancy                        | 0 days   | Tue 5/4/21  | Tue 5/4/21   |
| 535 | Phase #2 - Skilled Nursing (SN)        | 300 days | Wed 12/9/20 | Mon 2/14/22  |
| 536 | Building Transition (From Bd. & Care ) | 25 days  | Wed 12/9/20 | Fri 1/15/21  |
| 537 | Owner Transfer Beds/Equipment          | 15 days  | Wed 12/9/20 | Wed 12/30/20 |
| 538 | Transfer Residents to New Facility     | 10 days  | Mon 1/4/21  | Fri 1/15/21  |
| 539 | Skilled Nursing: 83,250 SF             | 281 days | Fri 1/8/21  | Mon 2/14/22  |
| 540 | Site Mobilization                      | 6 days   | Fri 1/8/21  | Fri 1/15/21  |
| 541 | Preliminary Survey                     | 3 days   | Fri 1/8/21  | Tue 1/12/21  |
| 542 | Install Security Fencing/Barricades    | 3 days   | Mon 1/11/21 | Wed 1/13/21  |
| 543 | Install Erosion Control                | 3 days   | Wed 1/13/21 | Fri 1/15/21  |
| 544 | Demolition                             | 20 days  | Mon 1/18/21 | Fri 2/12/21  |
| 545 | Selective Demo Board & Care Bldg.      | 10 days  | Mon 1/18/21 | Fri 1/29/21  |
| 546 | Board & Care Building Demolition       | 10 days  | Thu 1/28/21 | Wed 2/10/21  |
| 547 | Parking Lot & Site Removals            | 3 days   | Wed 2/10/21 | Fri 2/12/21  |
| 548 | Earthwork                              | 76 days  | Wed 2/10/21 | Wed 5/26/21  |
| 549 | Install Temp Sheeting                  | 5 days   | Wed 2/10/21 | Tue 2/16/21  |
| 550 | Mass Excavation & Haul off             | 7 days   | Mon 2/15/21 | Tue 2/23/21  |
| 551 | Garage Excavation                      | 4 days   | Mon 2/22/21 | Thu 2/25/21  |
| 552 | Site Excavation & Rough Grading        | 4 days   | Fri 5/21/21 | Wed 5/26/21  |
| 553 | Site Utilities & 1st Lift Paving       | 34 days  | Fri 5/21/21 | Thu 7/8/21   |
| 554 | West / NW (Highwood Drive)             | 34 days  | Fri 5/21/21 | Thu 7/8/21   |
| 555 | Water Service                          | 15 days  | Fri 5/21/21 | Fri 6/11/21  |
| 556 | Storm Water                            | 10 days  | Fri 5/28/21 | Fri 6/11/21  |
| 557 | Rock Base Course                       | 5 days   | Mon 6/14/21 | Fri 6/18/21  |
| 558 | Curb & Gutter                          | 6 days   | Mon 6/21/21 | Mon 6/28/21  |
| 559 | Asphalt Paving                         | 8 days   | Tue 6/29/21 | Thu 7/8/21   |
| 560 | Garage Fdns. & Structure: 18,300 SF    | 60 days  | Wed 2/24/21 | Tue 5/18/21  |
| 561 | Footing Excavation                     | 4 days   | Wed 2/24/21 | Mon 3/1/21   |
| 562 | Form & Pour Footings                   | 8 days   | Mon 3/1/21  | Wed 3/10/21  |
| 563 | Pour Perimeter Foundation Walls        | 14 days  | Tue 3/9/21  | Fri 3/26/21  |
| 564 | Pour Stair & Elevator Shafts           | 14 days  | Thu 3/25/21 | Tue 4/13/21  |
| 565 | Precast Columns & Plank                | 14 days  | Wed 4/7/21  | Mon 4/26/21  |
| 566 | Foundation Wall Waterproofing          | 15 days  | Thu 3/25/21 | Wed 4/14/21  |
| 567 | Backfill Foundation Walls              | 15 days  | Wed 4/7/21  | Tue 4/27/21  |
| 568 | Strip Forms                            | 3 days   | Mon 4/26/21 | Wed 4/28/21  |

| Friendship Village Bloomington - Campus Repositioning Construction Schedule |                          |          |             |            |                   |                |               |                    |                   |                |               |                    |                   |                |               | CASE FILE #PL2019-28 |                   |                |               |                    |                   |                |               |                    |                   |                |               | Updated: 06/12/19  |                   |                |               |                    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|-----------------------------------------------------------------------------|--------------------------|----------|-------------|------------|-------------------|----------------|---------------|--------------------|-------------------|----------------|---------------|--------------------|-------------------|----------------|---------------|----------------------|-------------------|----------------|---------------|--------------------|-------------------|----------------|---------------|--------------------|-------------------|----------------|---------------|--------------------|-------------------|----------------|---------------|--------------------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| ID                                                                          | Task Name                | Duration | Start       | Finish     |                   |                |               |                    |                   |                |               |                    |                   |                |               |                      |                   |                |               |                    |                   |                |               |                    |                   |                |               |                    |                   |                |               |                    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                             |                          |          |             |            | January 1<br>1/14 | April 1<br>4/8 | July 1<br>7/1 | October 1<br>10/23 | January 1<br>1/16 | April 1<br>4/9 | July 1<br>7/1 | October 1<br>10/23 | January 1<br>1/16 | April 1<br>4/9 | July 1<br>7/1 | October 1<br>10/23   | January 1<br>1/16 | April 1<br>4/9 | July 1<br>7/1 | October 1<br>10/23 | January 1<br>1/16 | April 1<br>4/9 | July 1<br>7/1 | October 1<br>10/23 | January 1<br>1/16 | April 1<br>4/9 | July 1<br>7/1 | October 1<br>10/23 | January 1<br>1/16 | April 1<br>4/9 | July 1<br>7/1 | October 1<br>10/23 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 569                                                                         | SOG Underground Rough In | 8 days   | Wed 4/28/21 | Fri 5/7/21 |                   |                |               |                    |                   |                |               |                    |                   |                |               |                      |                   |                |               |                    |                   |                |               |                    |                   |                |               |                    |                   |                |               |                    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

[illegible]

[illegible]

| ID  | Task Name                           | Duration | Start        | Finish       | Timeline                               |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
|-----|-------------------------------------|----------|--------------|--------------|----------------------------------------|-------------------|-------------------|-----------------------|----------------------|--------------------|-------------------|-----------------------|----------------------|-------------------|-------------------|-----------------------|----------------------|-------------------|------------------|----------------------|----------------------|--------------------|-------------------|-----------------------|----------------------|-------------------|------------------|-----------------------|----------------------|--------------------|-------------------|--|
|     |                                     |          |              |              | January 1<br>1/14/25                   | April 1<br>4/8/25 | July 1<br>7/18/25 | October 1<br>10/23/25 | January 1<br>1/27/26 | April 1<br>4/10/26 | July 1<br>7/14/26 | October 1<br>10/19/26 | January 1<br>1/23/27 | April 1<br>4/6/27 | July 1<br>7/10/27 | October 1<br>10/14/27 | January 1<br>1/18/28 | April 1<br>4/1/28 | July 1<br>7/5/28 | October 1<br>10/9/28 | January 1<br>1/13/29 | April 1<br>4/17/29 | July 1<br>7/21/29 | October 1<br>10/25/29 | January 1<br>1/29/30 | April 1<br>4/2/30 | July 1<br>7/6/30 | October 1<br>10/10/30 | January 1<br>1/14/31 | April 1<br>4/17/31 | July 1<br>7/21/31 |  |
| 686 | Third Floor: 24 SN Units            | 113 days | Thu 9/2/21   | Mon 2/14/22  | Third Floor: 24 SN Units               |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 687 | Wall Layout & Framing               | 15 days  | Thu 9/2/21   | Thu 9/23/21  | 9/2 🏠 Wall Layout & Framing            |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 688 | MEP Rough-Ins                       | 15 days  | Fri 9/17/21  | Thu 10/7/21  | 9/17 🏠 MEP Rough-Ins                   |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 689 | Unit Blocking & Backing             | 5 days   | Tue 10/5/21  | Mon 10/11/21 | 10/5 🏠 Unit Blocking & Backing         |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 690 | Insulation                          | 8 days   | Fri 10/8/21  | Tue 10/19/21 | 10/8 🏠 Insulation                      |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 691 | Drywall                             | 20 days  | Wed 10/13/21 | Tue 11/9/21  | 10/13 🏠 Drywall                        |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 692 | Tape & Sand                         | 20 days  | Wed 10/27/21 | Tue 11/23/21 | 10/27 🏠 Tape & Sand                    |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 693 | Prime Paint                         | 10 days  | Thu 11/18/21 | Fri 12/3/21  | 11/18 🏠 Prime Paint                    |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 694 | Bathroom Tile                       | 12 days  | Tue 11/30/21 | Wed 12/15/21 | 11/30 🏠 Bathroom Tile                  |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 695 | Cabinetry                           | 7 days   | Thu 12/9/21  | Fri 12/17/21 | 12/9 🏠 Cabinetry                       |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 696 | Countertops                         | 6 days   | Thu 12/16/21 | Thu 12/23/21 | 12/16 🏠 Countertops                    |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 697 | Carpet Flooring                     | 7 days   | Thu 12/16/21 | Mon 12/27/21 | 12/16 🏠 Carpet Flooring                |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 698 | Doors, Base, & Trim                 | 8 days   | Thu 12/23/21 | Wed 1/5/22   | 12/23 🏠 Doors, Base, & Trim            |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 699 | MEP Fixtures                        | 10 days  | Wed 12/22/21 | Thu 1/6/22   | 12/22 🏠 MEP Fixtures                   |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 700 | Rough Clean / Pre-Punch             | 5 days   | Tue 1/4/22   | Mon 1/10/22  | 1/4 🏠 Rough Clean / Pre-Punch          |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 701 | Sub Pre-Punch                       | 5 days   | Mon 1/10/22  | Fri 1/14/22  | 1/10 🏠 Sub Pre-Punch                   |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 702 | Finish Paint                        | 5 days   | Thu 1/13/22  | Wed 1/19/22  | 1/13 🏠 Finish Paint                    |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 703 | Final Clean                         | 5 days   | Tue 1/18/22  | Mon 1/24/22  | 1/18 🏠 Final Clean                     |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 704 | Architectural Punch List            | 5 days   | Tue 1/25/22  | Mon 1/31/22  | 1/25 🏠 Architectural Punch List        |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 705 | Punch List Completion               | 10 days  | Tue 2/1/22   | Mon 2/14/22  | 2/1 🏠 Punch List Completion            |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 706 | Elevators, Inspections, Occupancy   | 94 days  | Thu 9/30/21  | Mon 2/14/22  | Elevators, Inspections, Occupancy      |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 707 | Elevator Shaft Walls                | 20 days  | Thu 9/30/21  | Wed 10/27/21 | 9/30 🏠 Elevator Shaft Walls            |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 708 | Elevator Installation               | 40 days  | Mon 10/18/21 | Tue 12/14/21 | 10/18 🏠 Elevator Installation          |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 709 | Elevator Temp Use                   | 0 days   | Tue 12/14/21 | Tue 12/14/21 | 12/14 🏠 Elevator Temp Use              |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 710 | Remove Loading Dock                 | 10 days  | Tue 12/14/21 | Tue 12/28/21 | 12/14 🏠 Remove Loading Dock            |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 711 | Complete Units at Loading Dock      | 35 days  | Thu 12/16/21 | Fri 2/4/22   | 12/16 🏠 Complete Units at Loading Dock |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 712 | HVAC Commissioning                  | 8 days   | Mon 1/17/22  | Wed 1/26/22  | 1/17 🏠 HVAC Commissioning              |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 713 | Plumbing Manometer Testing          | 8 days   | Thu 1/20/22  | Mon 1/31/22  | 1/20 🏠 Plumbing Manometer Testing      |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 714 | Fire Suppression Testing            | 5 days   | Tue 1/25/22  | Mon 1/31/22  | 1/25 🏠 Fire Suppression Testing        |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 715 | Pre-Test & Final Test Elevators     | 7 days   | Fri 1/28/22  | Mon 2/7/22   | 1/28 🏠 Pre-Test & Final Test Elevators |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 716 | Fire Alarms & Life Safety           | 5 days   | Fri 2/4/22   | Thu 2/10/22  | 2/4 🏠 Fire Alarms & Life Safety        |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 717 | Substantial Completion              | 0 days   | Thu 2/10/22  | Thu 2/10/22  | 2/10 🏠 Substantial Completion          |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 718 | Final Inspections with City         | 3 days   | Thu 2/10/22  | Mon 2/14/22  | 2/10 🏠 Final Inspections with City     |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 719 | Final Occupancy                     | 0 days   | Mon 2/14/22  | Mon 2/14/22  | 2/14 🏠 Final Occupancy                 |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 720 | Final Exterior Improvements         | 72 days  | Tue 7/13/21  | Thu 10/21/21 | Final Exterior Improvements            |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 721 | Phase #1 - Health Care Center (HCC) | 23 days  | Tue 7/13/21  | Thu 8/12/21  | Phase #1 - Health Care Center (HCC)    |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 722 | Grading Repairs                     | 5 days   | Tue 7/13/21  | Mon 7/19/21  | 7/13 🏠 Grading Repairs                 |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 723 | Curb & Gutter Repairs               | 5 days   | Mon 7/19/21  | Fri 7/23/21  | 7/19 🏠 Curb & Gutter Repairs           |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |
| 724 | Asphalt Repairs                     | 5 days   | Fri 7/23/21  | Thu 7/29/21  | 7/23 🏠 Asphalt Repairs                 |                   |                   |                       |                      |                    |                   |                       |                      |                   |                   |                       |                      |                   |                  |                      |                      |                    |                   |                       |                      |                   |                  |                       |                      |                    |                   |  |

| Friendship Village Bloomington - Campus Repositioning Construction Schedule |           |          |       |        |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                | CASE FILE #PL2019-28 |                   |                 |                |                    |                   |                 |                | Updated: 06/12/19  |                   |                |                |                    |                   |                |                |                    |                   |                |                |                    |                   |                |                |                    |                   |                |                |                   |                   |                |                |                   |                   |                |                |                   |                   |                |                |                   |                   |                |                |                   |                   |                 |               |                   |                   |                 |               |                   |                   |                 |               |                   |                  |                 |               |                   |                  |                 |               |                    |                  |                 |               |                    |                  |                 |               |                    |                  |                 |               |                    |                  |                 |               |                    |                  |                 |                |                    |                  |                 |                |                    |                  |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                |                |                    |                   |                |                |                    |                   |                |                |                    |                   |                |                |                   |                   |                |                |                   |                   |                |                |                   |                   |                |                |                   |                   |                |                |                   |                   |                |                |                   |                   |                 |               |                   |                   |                 |               |                   |                  |                 |               |                   |                  |                 |               |                    |                  |                 |               |                    |                  |                 |               |                    |                  |                 |               |                    |                  |                 |               |                    |                  |                 |               |                    |                  |                 |                |                    |                  |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                 |                |                    |                   |                |                |                    |                   |                |                |                    |                   |                |                |                    |                   |                |                |                    |                   |                |                |                  |                   |                |      |
|-----------------------------------------------------------------------------|-----------|----------|-------|--------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|----------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|-----------------|---------------|-------------------|-------------------|-----------------|---------------|-------------------|-------------------|-----------------|---------------|-------------------|------------------|-----------------|---------------|-------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|----------------|--------------------|------------------|-----------------|----------------|--------------------|------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|-------------------|-----------------|---------------|-------------------|-------------------|-----------------|---------------|-------------------|------------------|-----------------|---------------|-------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|---------------|--------------------|------------------|-----------------|----------------|--------------------|------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|-----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|--------------------|-------------------|----------------|----------------|------------------|-------------------|----------------|------|
| ID                                                                          | Task Name | Duration | Start | Finish | January 1<br>1/14 | April 1<br>4/25 | July 1<br>7/18 | October 1<br>10/23 | January 1<br>1/16 | April 1<br>4/27 | July 1<br>7/19 | October 1<br>10/24 | January 1<br>1/17 | April 1<br>4/28 | July 1<br>7/20 | October 1<br>10/25   | January 1<br>1/18 | April 1<br>4/29 | July 1<br>7/21 | October 1<br>10/26 | January 1<br>1/19 | April 1<br>4/30 | July 1<br>7/22 | October 1<br>10/27 | January 1<br>1/20 | April 1<br>5/1 | July 1<br>7/23 | October 1<br>10/28 | January 1<br>1/21 | April 1<br>5/2 | July 1<br>7/24 | October 1<br>10/29 | January 1<br>1/22 | April 1<br>5/3 | July 1<br>7/25 | October 1<br>10/30 | January 1<br>1/23 | April 1<br>5/4 | July 1<br>7/26 | October 1<br>10/31 | January 1<br>1/24 | April 1<br>5/5 | July 1<br>7/27 | October 1<br>11/1 | January 1<br>1/25 | April 1<br>5/6 | July 1<br>7/28 | October 1<br>11/2 | January 1<br>1/26 | April 1<br>5/7 | July 1<br>7/29 | October 1<br>11/3 | January 1<br>1/27 | April 1<br>5/8 | July 1<br>7/30 | October 1<br>11/4 | January 1<br>1/28 | April 1<br>5/9 | July 1<br>7/31 | October 1<br>11/5 | January 1<br>1/29 | April 1<br>5/10 | July 1<br>8/1 | October 1<br>11/6 | January 1<br>1/30 | April 1<br>5/11 | July 1<br>8/2 | October 1<br>11/7 | January 1<br>1/31 | April 1<br>5/12 | July 1<br>8/3 | October 1<br>11/8 | January 1<br>2/1 | April 1<br>5/13 | July 1<br>8/4 | October 1<br>11/9 | January 1<br>2/2 | April 1<br>5/14 | July 1<br>8/5 | October 1<br>11/10 | January 1<br>2/3 | April 1<br>5/15 | July 1<br>8/6 | October 1<br>11/11 | January 1<br>2/4 | April 1<br>5/16 | July 1<br>8/7 | October 1<br>11/12 | January 1<br>2/5 | April 1<br>5/17 | July 1<br>8/8 | October 1<br>11/13 | January 1<br>2/6 | April 1<br>5/18 | July 1<br>8/9 | October 1<br>11/14 | January 1<br>2/7 | April 1<br>5/19 | July 1<br>8/10 | October 1<br>11/15 | January 1<br>2/8 | April 1<br>5/20 | July 1<br>8/11 | October 1<br>11/16 | January 1<br>2/9 | April 1<br>5/21 | July 1<br>8/12 | October 1<br>11/17 | January 1<br>2/10 | April 1<br>5/22 | July 1<br>8/13 | October 1<br>11/18 | January 1<br>2/11 | April 1<br>5/23 | July 1<br>8/14 | October 1<br>11/19 | January 1<br>2/12 | April 1<br>5/24 | July 1<br>8/15 | October 1<br>11/20 | January 1<br>2/13 | April 1<br>5/25 | July 1<br>8/16 | October 1<br>11/21 | January 1<br>2/14 | April 1<br>5/26 | July 1<br>8/17 | October 1<br>11/22 | January 1<br>2/15 | April 1<br>5/27 | July 1<br>8/18 | October 1<br>11/23 | January 1<br>2/16 | April 1<br>5/28 | July 1<br>8/19 | October 1<br>11/24 | January 1<br>2/17 | April 1<br>5/29 | July 1<br>8/20 | October 1<br>11/25 | January 1<br>2/18 | April 1<br>5/30 | July 1<br>8/21 | October 1<br>11/26 | January 1<br>2/19 | April 1<br>5/31 | July 1<br>8/22 | October 1<br>11/27 | January 1<br>2/20 | April 1<br>6/1 | July 1<br>8/23 | October 1<br>11/28 | January 1<br>2/21 | April 1<br>6/2 | July 1<br>8/24 | October 1<br>11/29 | January 1<br>2/22 | April 1<br>6/3 | July 1<br>8/25 | October 1<br>11/30 | January 1<br>2/23 | April 1<br>6/4 | July 1<br>8/26 | October 1<br>12/1 | January 1<br>2/24 | April 1<br>6/5 | July 1<br>8/27 | October 1<br>12/2 | January 1<br>2/25 | April 1<br>6/6 | July 1<br>8/28 | October 1<br>12/3 | January 1<br>2/26 | April 1<br>6/7 | July 1<br>8/29 | October 1<br>12/4 | January 1<br>2/27 | April 1<br>6/8 | July 1<br>8/30 | October 1<br>12/5 | January 1<br>2/28 | April 1<br>6/9 | July 1<br>8/31 | October 1<br>12/6 | January 1<br>2/29 | April 1<br>6/10 | July 1<br>9/1 | October 1<br>12/7 | January 1<br>2/30 | April 1<br>6/11 | July 1<br>9/2 | October 1<br>12/8 | January 1<br>3/1 | April 1<br>6/12 | July 1<br>9/3 | October 1<br>12/9 | January 1<br>3/2 | April 1<br>6/13 | July 1<br>9/4 | October 1<br>12/10 | January 1<br>3/3 | April 1<br>6/14 | July 1<br>9/5 | October 1<br>12/11 | January 1<br>3/4 | April 1<br>6/15 | July 1<br>9/6 | October 1<br>12/12 | January 1<br>3/5 | April 1<br>6/16 | July 1<br>9/7 | October 1<br>12/13 | January 1<br>3/6 | April 1<br>6/17 | July 1<br>9/8 | October 1<br>12/14 | January 1<br>3/7 | April 1<br>6/18 | July 1<br>9/9 | October 1<br>12/15 | January 1<br>3/8 | April 1<br>6/19 | July 1<br>9/10 | October 1<br>12/16 | January 1<br>3/9 | April 1<br>6/20 | July 1<br>9/11 | October 1<br>12/17 | January 1<br>3/10 | April 1<br>6/21 | July 1<br>9/12 | October 1<br>12/18 | January 1<br>3/11 | April 1<br>6/22 | July 1<br>9/13 | October 1<br>12/19 | January 1<br>3/12 | April 1<br>6/23 | July 1<br>9/14 | October 1<br>12/20 | January 1<br>3/13 | April 1<br>6/24 | July 1<br>9/15 | October 1<br>12/21 | January 1<br>3/14 | April 1<br>6/25 | July 1<br>9/16 | October 1<br>12/22 | January 1<br>3/15 | April 1<br>6/26 | July 1<br>9/17 | October 1<br>12/23 | January 1<br>3/16 | April 1<br>6/27 | July 1<br>9/18 | October 1<br>12/24 | January 1<br>3/17 | April 1<br>6/28 | July 1<br>9/19 | October 1<br>12/25 | January 1<br>3/18 | April 1<br>6/29 | July 1<br>9/20 | October 1<br>12/26 | January 1<br>3/19 | April 1<br>6/30 | July 1<br>9/21 | October 1<br>12/27 | January 1<br>3/20 | April 1<br>7/1 | July 1<br>9/22 | October 1<br>12/28 | January 1<br>3/21 | April 1<br>7/2 | July 1<br>9/23 | October 1<br>12/29 | January 1<br>3/22 | April 1<br>7/3 | July 1<br>9/24 | October 1<br>12/30 | January 1<br>3/23 | April 1<br>7/4 | July 1<br>9/25 | October 1<br>12/31 | January 1<br>3/24 | April 1<br>7/5 | July 1<br>9/26 | October 1<br>1/1 | January 1<br>3/25 | April 1<br>7/6 | July |

| Friendship Village Bloomington - Campus Repositioning Construction Schedule |            |          |             |             |                   |                 |                |                   |                   |                 |                |                   |                   |                |                | CASE FILE #PL2019-28 |                   |                 |                |                   |                   |                |                |                   |                  | Updated: 06/12/19 |                |                  |                   |                 |               |                   |                   |                |                 |                    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|-----------------------------------------------------------------------------|------------|----------|-------------|-------------|-------------------|-----------------|----------------|-------------------|-------------------|-----------------|----------------|-------------------|-------------------|----------------|----------------|----------------------|-------------------|-----------------|----------------|-------------------|-------------------|----------------|----------------|-------------------|------------------|-------------------|----------------|------------------|-------------------|-----------------|---------------|-------------------|-------------------|----------------|-----------------|--------------------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| ID                                                                          | Task Name  | Duration | Start       | Finish      |                   |                 |                |                   |                   |                 |                |                   |                   |                |                |                      |                   |                 |                |                   |                   |                |                |                   |                  |                   |                |                  |                   |                 |               |                   |                   |                |                 |                    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                             |            |          |             |             | January 1<br>1/14 | April 1<br>2/25 | July 1<br>5/20 | October 1<br>7/18 | January 1<br>9/23 | April 1<br>11/4 | July 1<br>1/27 | October 1<br>3/10 | January 1<br>4/21 | April 1<br>6/2 | July 1<br>7/14 | October 1<br>8/25    | January 1<br>10/6 | April 1<br>11/1 | July 1<br>1/12 | October 1<br>2/29 | January 1<br>3/22 | April 1<br>5/3 | July 1<br>6/14 | October 1<br>7/26 | January 1<br>9/6 | April 1<br>10/18  | July 1<br>1/29 | October 1<br>3/1 | January 1<br>4/10 | April 1<br>5/21 | July 1<br>6/1 | October 1<br>7/13 | January 1<br>8/24 | April 1<br>9/4 | July 1<br>10/16 | October 1<br>11/27 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 764                                                                         | Insulation | 4 days   | Tue 5/10/22 | Fri 5/13/22 |                   |                 |                |                   |                   |                 |                |                   |                   |                |                |                      |                   |                 |                |                   |                   |                |                |                   |                  |                   |                |                  |                   |                 |               |                   |                   |                |                 |                    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |